

INSAPES

Sports | Landscapes | Environmental



The last few days have seen steady progress with the installation works. Our team have been installing control valves around the site as well as making great advancement with the new 90mm link main that runs from the pump house to the side of 5th fairway (1375m).

Over the next couple of weeks, we will be completing the link main and a number of shorter 63mm extension runs to accommodate the new walkway irrigation valves and relocated Tee valves.



Installation of greens pipework and sprinklers is scheduled to begin this coming week, with works taking place on Greens 1 to 5 and 15 to 18.

The Club's welcome decision to bring forward the installation of fairway sprinklers on holes 1,2,4,5,15,16,17 & 18 means our team will now remain on site until the end of February. These fairway works are programmed to commence on 2nd February and will be carried out on a one fairway at a time basis to minimise disruption.

As always, we would like to thank everyone for their patience and understanding whilst the works are undertaken.



@inscapesonline

WWW.INSAPES.ORG.UK